GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

Department of Tribal Welfare – Budget - Paderu Division- El Grant- work for "Construction of Additional Accommodation to G.T.W. Ashram School for Boys at Mampa (V) in Koyyuru (M) of Alluri Sitharama Raju District Est. Cost of Rs.200.00 lakhs (Rupees Two Hundred Lakhs only) - Sanction of Third Extension of Agreement Time (3rd E.O.A.T) up to 28.02.2025 without Liquidated Damages (LDs)- Orders - Issued.

DEPARTMENT OF TRIBAL WELFARE (BUD)

G.O.Rt.No. 10 **Dated: 03.02.2025.**
Read:

From Engineer-in-Chief (TW), Vijayawada, Lr.Rc.No. DEEI/AEEII/ PDR/EI/ Mampa/3rd EOAT, dt:11.12.2024.

* * * * * *

ORDER:

In the reference read above, the Engineer-in-Chief, Tribal Welfare has submitted that, the work "Construction of Additional Accommodation to G.T.W. Ashram School for Boys at Mampa (V) in Koyyuru (M) of Alluri Sitharama Raju District with an estimated cost of Rs.200.00 lakhs (Rupees Two Hundred Lakhs only) was administratively sanctioned under Educational Infrastructure grant. The work was entrusted to Sri P.N.V. Ramana, Kothaveedhi, Nathavaram (M) @ TP 3.78% excess over E.C.V with period of completion of 12 months (ie., by 14.06.2021). But, the contractor could not be able to complete the work within agreement period and accordingly, the Engineer-in-Chief, Tribal Welfare, Vijayawada sanctioned 1st E.O.A.T up to 31.12.2021 and Government have sanctioned 2nd EOAT upto 31.03.2023.

2. The Engineer-in-Chief, Tribal Welfare has requested to sanction Third Extension of Agreement Time (3rd E.O.A.T) for the above said work up to 28.02.2025 i.e, 1355 days from agreement completion date (including 1st & 2nd E.O.A.T) without Liquidated Damages (LDs) duly considering the reasons for the delay i.e., due to delay in supply of cement, COVID-19 and due to non-payment of bills for Rs.96.10 lakhs since April, 2021.

3. Government after careful examination of the matter hereby sanction the Third Extension of Agreement Time (3rd E.O.A.T) up to 28.02.2025 without Liquidated Damages (LDs) for the work "Construction of Additional Accommodation to G.T.W. Ashram School for Boys at Mampa (V) in Koyyuru (M) of Alluri Sitharama Raju District" with an estimated cost of Rs.200.00 lakhs (Rupees Two Hundred Lakhs only).

4. The Director, Tribal Welfare, Vijayawada and Engineer-in-Chief, Tribal Welfare, Vijayawada shall take further necessary action in the matter accordingly.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

M.M. NAYAK
SECRETARY TO GOVERNMENT (FAC)

To
The Director, Tribal Welfare, Vijayawada.
The Engineer-in-Chief, Tribal Welfare, Vijayawada.
The District Collector, Alluri Sitharama Raju District.
The Pay and Accounts Officer, Vijayawada.

Copy to:

O.S.D to Hon'ble Minister for Tribal Welfare.
P.S to Secretary to Government (TW)
Sf/Sc (C.No. 2667529/2025).

//FORWARDED :: BY ORDER//

SECTION OFFICER